# **Asbestos Reinspection Report McMinnville High School**

615 NE 15th Street McMinnville, OR 97128

Prepared for:

McMinnville SD #40



November 2023 Project No.: 27127.003 Phase No.: 0001

4412 S Corbett Avenue, Portland, OR 97239

503.248.1939 Main 866.727.0140 Fax 888.248.1939 Toll-Free The reinspection process under the AHERA rules states that a school building must be reinspected by an accredited inspector at least every three years. The results of the reinspection are reported in these documents.

#### LIST OF DOCUMENTS

Material Summary Updated Full Assessments Updated Stock Assessments Bulk Sample Information Page 1.1 N/A Page 3.1

Page 4.1 (If any taken)

#### **ACTIVITY DATES**

01/01/1989 Management Plan Implementation Date \* 10/27/2023 Reinspection End Date **10/27/2026 Next Reinspection Due** 

\* Information provided by School District

#### REINSPECTION SUMMARY

On October 27, 2023, PBS Engineering and Environmental Inc. (PBS) completed the AHERA three-year reinspection at McMinnville High School in McMinnville, Oregon. The reinspection was completed in accordance with the requirements of 40 CFR, Part 763, Asbestos-Containing Materials in Schools; Final Rule and Notice. AHERA-accredited inspector, Taylor Cook, performed the reinspection.

During the summer of 2017 asbestos-containing materials were removed in conjunction with other facility improvements. Materials that were abated have been removed from the inventory of asbestos containing materials.

Asbestos-containing vinyl floor tile and associated mastic was removed from the main corridors and A through D wing classrooms. Asbestos-containing vinyl floor tile may remain in classrooms not affected by the facility improvements.

The cement asbestos board (CAB) fume hood remains in science classroom D122. The CAB is used in the chemical fume hood as a resilient barrier board. It was observed in good condition.

All known or suspect asbestos-containing materials should continue to be maintained under the school district's AHERA Asbestos Management Plan.



SIGI	NAT	URES
------	-----	------

Inspector Management Planner

Taylor Cook Taylor Cook

Accreditation #: IN-22-0497C Accreditation #: IN-22-0497C



Material Summary: October 27, 2023

Known or suspected asbestos-containing building materials are listed below in order of hazard priority. The priorities are established by the Accredited Inspector(s) and Accredited Management Planner(s), and are based on the assessments. A material may be listed more than once if its location varies and if the assessment criteria also dramatically changes.

MATERIAL Cement Asbestos Board
 LOCATION Science Classroom D122

CATEGORY AHERA Classification - Non-friable ACBM.

Miscellaneous Non-friable ACBM or Assumed ACBM

2. MATERIAL Vinyl Floor Tile and Asociated Mastic

LOCATION Concealed in various classrooms

CATEGORY AHERA Classification - Non-friable ACBM.

Miscellaneous Non-friable ACBM or Assumed ACBM



November 2023

### THIS IS TO CERTIFY THAT

## **TAYLOR COOK**

## HAS SUCCESSFULLY COMPLETED THE TRAINING COURSE for

## **ASBESTOS MANAGEMENT PLANNER INITIAL COURSE**

In accordance with TSCA Title II, Part 763, Subpart E, Appendix C of 40 CFR

Course Date:

3/9/2023 - 3/10/2023

Course Location:

Portland, OR

Certificate:

MP-23-0497C

**PBS** 

AHERA is the Asbestos Hazard Emergency Response Act enacting Title II of Toxic Substance Control Act (TSCA)

**Expiration Date:** 

03/10/2024

For verification of the authenticity of this certificate contact:
PBS Engineering and Environmental Inc.
4412 S Corbett Avenue
Portland, OR 97239

503.248.1939

Andy Fridley, Instructor

ander Fielly